

Monthly Schedule Look Ahead			Calendar Day #:																																	
Solomon Redfern			April/May																																	
Start Date: 04/30/18			30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		
Finish Date: 09/27/18			M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T		
Activity ID	Description	Resp.																																		
West Main Preliminary Schedule																																				
1	Traffic Control	LS HSG																																		
1	Demo Concrete AC/ Clear Grub BMP's	LS HSG																																		
2	Setup Temp Water	LS HSG																																		
3	Install Sewer Main/MH's 2Crews (26 Total Days)	LF HSG																																		
4	Rock Excavation (2cy/HR @ 400 CY = 20 DY)	CY HSG																																		
5	Install Sewer Services 2 crews (10 Total Days)	LF HSG																																		
6	Install Water Main 2 Crews (42 Total Days)	LF HSG																																		
7	String Unload RCP Pipe	LF HSG																																		
8	Cleanup Stockpile For Road Closure	LS HSG																																		
9	Install Storm Drain With MH's Laterals 1 Crew	LF HSG																																		
10	Install Water Services 1 Crew (22 Days)	LF HSG																																		
11	Prep Finish Subgrade STA: 24+00 to 16+00	LS HSG																																		
12	Install Gravel C&G STA: 24+00 to 16+00	TN HSG																																		
13	Pour Curb & Gutter STA: 24+00 to 16+00	LF Concrete																																		
14	Pour SW/VG/Fillets 24+00 to 16+00	SF Concrete																																		
15	Finish Gravel For Paving 24+00 to 16+00	SY HSG																																		
16	Pave 2" From Sta: 24+00 to 16+00	TN HSG																																		
17	Misc Excavation/Utilities/Cleanup	LS HSG																																		
18	Prep Finish Subgrade STA: 00+00 to 16+00	SY HSG																																		
19	Install Gravel C&G STA: 00+00 to 16+00	TN HSG																																		
20	Pour Curb & Gutter STA: 00+00 to 16+00	LF Concrete																																		
21	Pour SW/VG/Fillets 00+00 to 16+00	SF Concrete																																		
22	Finish Gravel For Paving 00+00 to 16+00	SY HSG																																		
23	Pave 2" From Sta: 00+00 to 16+00	TN HSG																																		
24	Cleanup Misc/Install Signs Mailboxes	LS HSG																																		
28	Topsoil Seed and Mulch	LS Sub																																		
25	Chip Seal/Sweep Clean Summer 2019	SY HSG																																		
26	Striping Thermoplastic Summer 2019	LS Sub																																		
29	Misc Cleanup Punchlist 2019	LS HSG																																		

 No Work Day
  Scheduled Day of Work
  Work in 2019
  = 21 Day Road Closure
  = Required No Work Days